

EXHIBIT E
CHANGE ORDER NO. 02
City Hall Annex Second Floor Reconfiguration
Contract #2023-014

TO:

American Design Engineering Construction, Inc.
285 Executive Park Drive, Suite 202
Weston, FL 33331

FROM:

City of Marco Island
50 Bald Eagle Drive
Marco Island, Florida 34145

Project: Annex Second Floor Reconfiguration

CITY COUNCIL CHANGE ORDER
APPROVAL (a) Agenda Item: N/A

Change Order No. 02
Bid No. N/A

Construction Agreement Date: August 8, 2023

Change Order Description: This Change Order No. 02 serves to:

Add 44 days to the contract time to compensate for delay from payment of permit fees to permit issuance. There is no additional cost to the contract amount associated with this change order.

CONTRACT AMOUNT

Original Agreement Amount	\$ 804,000.00
Previous Change Order No. 01 Amount	\$ 193,421.00
This Change Order No. 02 Amount	\$ 0.00
Revised Agreement Amount	\$ 997,421.00

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time in calendar days	180
Adjusted number of calendar days due to previous change orders	276
This Change Order adjusted time is [Increase]	44

Original Notice to Proceed Date	November 6, 2023
Substantial Completion date based on Change Order No. 01	February 4, 2025
Revised Substantial Completion Date Due To Change Order(s)	March 20, 2025

Your acceptance of this Change Order shall constitute a modification to our Agreement and will be performed subject to all the same terms and conditions as contained in said Agreement indicated above, as fully as if the same were repeated in this acceptance. The time and monetary adjustment to this Agreement shall constitute a full and final settlement of any and all claims arising out of or related to changes set forth herein including claims for schedule impacts, material/labor costs and delay costs.

Submitted By:



Date: 09/18/2024

Laura Ryan

Project Manager

City of Marco Island Water & Sewer Department

Accepted by:



Date: 9/24/24

Joel Espinal

American Design Engineering Construction, Inc.

Approved By:




Date: 9/27/24

Jeffrey E. Poteet

General Manager

City of Marco Island Water & Sewer Dept.

Authorized By:



Date: 10/1/24

Michael A. McNees

City Manager

City of Marco Island